	CONSTRUCTION COMPLETION CHECKLIST SHEET Lanes	
List of essential and non-essential items All essential items must be completed prior to requesting CCC inspection.		
Subdivision:		Phase:
Developer:		Agreement No.:
Consulting Engineer:		
Documentation		
Roads items: Essential		Non-essential
 Water Resources clearance letter (for paved Portions only) Material compliance approval letter (for paved portions only) All compaction reports (send directly to the senior compaction inspector, Roads) letter required from compaction inspector noting that all compaction tests meet City compliance. 		None
Water Resources items:		
Es	sential	Non-essential
 All catch basins and All watermains, mail operable c/w rods to All hydrants are operable orders resolve Field orders resolve Drop, sieve and processing 	in and hydrant valves are proper lengths. erable and accessible. d.	 Asphalt aprons to be installed. Concrete tests for catch basins. Repair broken storm back. Frame requires adjustment. Secure frame/storm back. Top steps to be installed. Install proper manhole cover. Install missing collar. Repair/replace broken collars/barrels.

Note: The concrete tests for catch basins are to be submitted to the Water Resources inspector within 90 days of the date of the CCC.

Legend:

- **OK** Indicates all City requirements have been complied with or the utility has been inspected and was installed to City specs or that the issues were resolved.
- N/A Not applicable
- X Indicates utility has been inspected and that all non-essential requirements must be resolved within 60 days of the CCC or, if installed after September 15, prior to June 30, in the year following the date of the CCC application.