



**List of essential and non-essential items**

All essential items must be completed prior to requesting CCC Inspection.

Subdivision: \_\_\_\_\_ Phase \_\_\_\_\_

Developer: \_\_\_\_\_ Agreement No: \_\_\_\_\_

Consulting Engineer: \_\_\_\_\_

**Essential**

- All mains, hydrants and services installed.
- All mains, hydrants and large diameter services pressure tested and chlorinated with positive sample results.
- All main and hydrant valves operable, accessible and c/w rods.
- All pressure reducing valves and check valves installed, operable and accessible.
- All hydrants face the street.
- Letter of notification to Fire Department that all hydrants in the subdivision are in working order, with attached map.
- Field orders resolved.

**Non-essential**

- Length of rods, as long as valves are operable.
- Final elevation of valves and hydrants.
- Other.

**Legend:**

- OK** - Indicates all City requirements have been complied with or the utility has been inspected and was installed to City specs, or that the issues were resolved.
- N/A**- Not applicable.
- X** - Indicates utility has been inspected and that all non-essential requirements must be resolved within 60 days of the CCC or if installed after Sep, 15, prior to June 30, in the year following the date of the CCC application.